

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161240, Public Works Infrastructure Permit - Commercial

The Summit Church

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Pipe	Steve Robbins	Partial	Tuesday, September 06, 2016

Informational

- 1 Talked to Mark today and he said things will start happening tomorrow. They will have 2 or 3 crews going to try and get things done quicker,. Steve Robbins 09/06/2016 4:12 PM

Informational

- 1 The correct storm boxes have been delivered and now they are waiting to get rid of some of the water and mudd so they can resume work. Steve Robbins 08/30/2016 7:30 AM

Informational

- 2 Yesterday 7/19/16 and today they were digging for storm pipe to go in and putting in a field inlet, they discovered that they have 2 wrong inlet boxes , so they will not be working until they can get the new boxes delivered.Steve Robbins 07/20/2016 2:58 PM

**Comments:**