

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial

John Knox Village - Meadows

Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer - Air Test	Steve Robbins	Partial	Friday, September 09, 2016
Informational			
1	Mandrel tests for B-1 to A-1 , A-1 to A-2, and A-2 to A-3 have passed A-2 to A-3 are preliminary tests and have to be done again in 30 days.Steve Robbins 09/09/2016 1:42 PM		
PW-Sanitary Sewer - Mandrel	Steve Robbins	Partial	Friday, September 09, 2016
Informational			
1	Today they did not get any water line in , they hit a lot of rock and they it rained alot.Steve Robbins 07/13/2016 4:03 PM		
Informational			
2	The mandrel tests from b-1 to a-1, a-1 to a-2, have passed, also a-2 to a-3 passed a preliminary test but will have to be done again in 30 days due to special circumstances. Steve Robbins 09/09/2016 1:55 PM		
PW-Sanitary Sewer - Mandrel	Steve Robbins	Partial	Friday, September 09, 2016
Informational			
1	Today they did not get any water line in , they hit a lot of rock and they it rained alot.Steve Robbins 07/13/2016 4:03 PM		
Informational			

- 2 The mandrel tests from b-1 to a-1, a-1 to a-2, have passed, also a-2 to a-3 passed a preliminary test but will have to be done again in 30 days due to special circumstances.
Steve Robbins 09/09/2016 1:55 PM

Informational

- 3 The pressure tests has been completed from b-1 to a-1, a-1 to a-2 and a-2 to a-3. Steve Robbins 09/09/2016 1:59 PM

Comments:
