

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162146, Public Works Infrastructure Permit - Commercial

Summit Orchard

Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, September 13, 2016

Informational

- 1 Starting on 9/8/16 the boring company arrived and was setting up for the bore underneath the railroad tracks. 9/10/16 they started and as of today 9/13 they are about 15 ft. from getting through to the other side. They think they will be finished today. Steve Robbins 09/13/2016 12:06 PM

Comments: