

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160041, Public Works Infrastructure Permit - Commercial
 Holiday Inn Express (1201 NW Innovation Pkwy.)FDP
 Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection	Steve Robbins	Passed	Wednesday, September 14, 2016

Informational

1

Informational

2 Installed pipe to curb inlet b-1 to junction b-2

Informational

3 Installed pipe from junction b-2 to b-3 , took John Haley with me and he agreed that the curb inlets look low, they are well below the grade of the street. Talked to the contractor and they assured me that it is at correct height. Also took a picture of possible sidewalk damage by the ada sidewalk ramp.

Informational

4 The attempted to install pipe from curb inlet c504 to the existing 21" storm pipe but the rain did not allow them to complete it.Steve Robbins 07/13/2016 2:03 PM

Informational

5 Today they attempted to tie in curb inlet C504 to the existing stormwater pipe, they got the the existing pipe exposed but did not finish due to the rain.Steve Robbins 07/13/2016 3:27 PM

Informational

6

Informational

7 All storm boxes and inlets have been completed. The pipe has been laid and collars poured. Steve Robbins 09/14/2016 11:45 AM

PW-Grading/Excavation/Fill	Steve Robbins	Partial	Wednesday,
----------------------------	---------------	---------	------------

Inspection

September
14, 2016

Informational

- 1 There is still grading to be done, the parking lot is not in yet. They are working on the building. The plan is to get the parking lot in before winter sets in. Steve Robbins
09/14/2016 10:47 AM

Comments:
