

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161367, Public Works Infrastructure Permit - Commercial
JOHN KNOX VILLAGE - MEADOWS
Address: 1800 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Thursday, September 22, 2016

Informational

1 Today MH C-1 was installed and they are working on a couple pieces of pipe, it is muddy and they hit alot of rock. Steve Robbins 09/14/2016 2:18 PM

Informational

2 MH c-1 was intalled on 9/14/16 and MH c-2 was installed on 9/19/16. they are laying pipe toward existing MH c-3 but are hitting alot of rock. Steve Robbins 09/22/2016 4:15 PM

Comments: