

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20152455, Building Permit - Commercial
Address: 820 NW BLUE PKWY, Unit:H, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Commercial	John Borns	Partial	Wednesday, September 28, 2016
Partial Correction 1 Misc 1		6" PVC ROOF DRAIN PIPE TOBE CAST INTO BUILDING GRADE BEAM/FOOTING AT	
Partial Correction 2 Misc 1		4" SANITARY BUILDING DRAIN FROM BUILDING ENTRY TO EAST 35';	
Footing Inspection - Commercial	John Borns	Failed	Wednesday, September 28, 2016
Partial Correction 1 Misc 1		OK TO COVER WHEN READY CONCRETE GRADE BEAM + INTEGRAL COLUMN FOOTINGS: FROM A/7 TO E/7 TO E/6.8; E/6.8 TO E/2 TO D.3/1.2; D.3/1.2 to D/1 TO 1/B.2;	
Partial Correction 2 Misc 1		OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: B/2; B/3; B/5; C/2; C/3; C/5;	
Corrective Action Required 3 Misc 1		ACI 7.7.1 MINIMUM RE-BAR COVERAGE: 3" TO BOTTOMS/BANKS	

Comments: