

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240, Public Works Infrastructure Permit - Commercial

The Summit Church

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Steve Robbins	Partial	Wednesday, September 28, 2016

Informational

- 1 Curb inlet 3-1,3-2, and 3-3, were installed today along with rock and pipe. They will probably pour the collars tomorrow. They also asked about the tree that is in the way for the flared end section coming out of structure 7-2, I talked to Gene and he said they can remove the tree as long as its in the ROW or on the church property. It is in the way of the rip rap they need to install.Steve Robbins 09/26/2016 2:29 PM

Informational

- 2 On storm line 2 grate inlet 2-1 and 2-2 has been installed with pipe and all the rock. They also poured the collars for these 2 structures. Structure 7.2 has been installed in the retention pond along with the pipe and flared end section. They are going to need to cut down a tree before they put in the rip rap, there are also cable lines and power lines in the way,. Steve Robbins 09/22/2016 5:05 PM

PW-Storm - Pipe	Steve Robbins	Partial	Wednesday, September 28, 2016
-----------------	---------------	---------	-------------------------------------

Informational

- 1 Curb inlet 3-1,3-2, and 3-3, were installed today along with rock and pipe. They will probably pour the collars tomorrow. They also asked about the tree that is in the way for the flared end section coming out of structure 7-2, I talked to Gene and he said they can remove the tree as long as its in the ROW or on the church property. It is in the way of the rip rap they need to install.Steve Robbins 09/26/2016 2:29 PM

Informational

- 2 On storm line 2 grate inlet 2-1 and 2-2 has been installed with pipe and all the rock. They also poured the collars for these 2 structures. Structure 7.2 has been installed in the retention pond along with the pipe and flared end section. They are going to need to cut down a tree before they put in the rip rap, there are also cable lines and power lines in the way,. Steve Robbins 09/22/2016 5:05 PM

Informational

- 3 Curb inlets 1-6, 1-7, and 1-8 have been installed. They still have to do the collars, they are now going toward 1-9. Steve Robbins 09/28/2016 12:25 PM

Comments:
