

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rough Framing Inspection - Commercial	John Borns	Partial	Tuesday, October 11, 2016

Partial Correction

1 Misc 1

INSPECTIONS WITH FRAMING CONTRACTOR OF EXTERIOR SHEAR WALLS. OK TO COVER ALL ELEVATIONS -- FULL HEIGHT.

Corrective Action Required

2 Misc 1

PRELIMINARY OBSERVATIONS WITH FRAMING CONTRACTOR OF INTERIOR SHEAR WALLS AT FIRST FLOOR. SHEAR WALLS ARE INCOMPLETE AND ARE NOT READY FOR FULL INSPECTION AT FIRST FLOOR.

Partial Correction

3 Misc 1

**FLOOR JOIST FRAMING ABOVE MAIN CORRIDORS @
3RD FLOOR: OK TO COVER WHEN READY
2ND FLOOR: REPLACE SEVERAL CRACKED JOISTS
1ST FLOOR: REPLACE THREE CRACKED JOISTS**

Comments: