

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Water Line Construction Inspection	Steve Robbins	Partial	Wednesday, October 19, 2016

Informational

- 1 Brice Lawson 10/12/2016 4:30 PM
Central Plumbing installed approx. 235' of 8" C900 water line starting at 9+09.25 towards the west.

Informational

- 2 Brice Lawson 10/13/2016 4:29 PM
Central Plumbing installed approx. 165' of 8" C900 water line. They continued where they left off on 10/12 and installed pipe to the T fitting where this line branches to the building.

Informational

- 3 The water line has been installed up to approximately where the backflow preventer vault will be installed. The fire hydrants and thrust blocks have all been installed. Today they will be working on the backflow preventer. Steve Robbins 10/19/2016 7:01 AM

Comments: