

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Thursday, October 20, 2016

Partial Correction
1 Misc 1

OK TO POUR WHEN READY WALL FOOTINGS & INTEGRAL COLUMN FOOTINGS: FROM e/4.5 TO e/1 TO b/1 TO a/5 TO a/10 TO b/10 TO b/19 TO e/19 TO e/10.5; e/4.5 TO e/10.5 TO COMPLETE PERIMETER

UFER GROUNDING JUMPER IS IN PLACE AT SOUTHEAST.

Partial Correction
2 Misc 1

ENSURE TOP OF PREVIOUSLY-POURED PERIMETER GRADE BEAM IS CLEANED PRIOR TO SLAB POUR. THEN OK TO POUR WHEN READY THICKENED SLAB FROM (10) TO WEST B/L; OK TO POUR WHEN READY THICKENED SLAB FROM (10) TO EAST B/L;

PULL RE-MESH TO MID-DEPTH OF SLAB AS POUR PROGRESSES.

Partial Correction
3 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS: FOUR TYPE F8; NINE TYPE F6A

Partial Correction
4 Misc 1

ELEVATOR PIT SLAB OK TO POUR WHEN READY

Partial Correction
5 Misc 1

TRASH ENCLOSURE WALL FOOTING PREP NOT PER APPROVED DRAWING: 12" WIDE TRENCH WITH TWO #4 LONGITUDINAL BARS TIED TO #4 VERTICALS @ 12" O/C.

IF POUR, AT RISK PENDING A/E APPROVAL OF REVISION.

Comments:

