

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162146, Public Works Infrastructure Permit - Commercial
Summit Orchard
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Pipe	Steve Robbins	Partial	Monday, October 24, 2016

Informational

1 Today structures b2 B3 and B4 have been installed,. Steve Robbins 10/24/2016 3:18 PM

PW-Water Line - Fire Hydrant	Steve Robbins	Partial	Monday, October 24, 2016
------------------------------	---------------	---------	--------------------------------

Informational

1 The 8 " water main has been constructed from the connections point beginning at ward rd. continuing on donovan rd. All the fire hydrants , valves, and thrust blocks have also been installed. They made a tie in on chipman rd 10/19/16 , they shut the water down , used bleach to clean the pipes for the tie in and then poly wrapped all the joints . They used rock over the pipes , they used concrete on top to finish it off. The water main is completed except for 3 valve pipes at the end of donovan by chipman rd.Steve Robbins 10/24/2016 3:08 PM

Comments: