

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20160939, Building Permit - Commercial
Address: 3320 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underground Electrical Inspection - Commercial	Khanh Nguyen	Partial	Wednesday, October 26, 2016

Partial Correction
1 Misc 1

UNDERGROUND ELECTRICAL OK BELOW:
~20 FT OF RACEWAY FOR EXTERIOR LIGHT NORTH OF BUILDING

Electrical Service Inspection - Commercial	Khanh Nguyen	Failed	Wednesday, October 26, 2016
---	--------------	--------	-----------------------------

Corrective Action Required
1 Misc 1

- TAPE THE EQUIPMENT GROUNDING CONDUCTORS WITH GREEN TAPE
- CANNOT SPLIT THE FEEDER FROM THE SERVICE AT POLE AT TRAILER. THERE MUST BE ONE DISCONNECTING MEAN WITH NO MORE THAN SIX BREAKERS ALL GROUPED TOGETHER AT THE SAME LOCATION
- GROUND THE DISCONNECTING MEAN (AS INDICATED ABOVE) TO A GROUNDING ELECTRODE SYSTEM PER CODE. INSTALL A GROUNDING ELECTRODE SYSTER FOR THE TRAILER
- REBOND THE #8 BONDING CONDUCTOR TO TRAILER STEEL FRAME. THE CURRENT BONDING DEVICE NEEDS TO BE REPLACED WITH A WORKING ONE
- SECURE RACEWAY AT TRAILER PER CODE.
- BOND THE ENCLOSURE WITH SCREW THAT ALLOWS AT LEAST TWO THREADS OF CONTACT WITH THE ENCLOSURE METAL

Comments: