

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161181, Building Permit - Commercial
Address: 521 NW SHAMROCK AVE, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Partial	Wednesday, October 26, 2016

Partial Correction
2 Misc 1

WING "B": OK TO POUR WHEN READY SECTIONS OF CONCRETE GRADE BEAM BETWEEN POINTS NUMBERED ON PERMIT PRINTS: FROM #1 TO #2; #2 CLOCKWISE TO #3; #3 TO #4; FROM #1 TO ELEVATOR PIT WEST WALL; **COMPLETION OF G.B. N & NW OF ELEVATOR, TO COMPLETE BUILDING PERIMETER FOOTING**

Underslab Plumbing Inspection - Commercial	John Borns	Partial	Wednesday, October 26, 2016
---	------------	---------	-----------------------------

Partial Correction
1 Misc 1

OK TO COVER WHEN READY UNDER-SLAB PVC SANITARY DRAIN, WASTE, & VENT PIPING AT: **NW OF BLDG DRAIN UNDER CORRIDOR AND SW OF BLDG DRAIN TO EXTERIOR AT UNIT [B114];**

NOTE IPC 312 / IRC P2503.5.1 REQUIREMENT FOR PRESSURE-TESTING PIPING SYSTEM.

Comments: