

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Storm - Sewer Construction Inspection	Steve Robbins	Passed	Wednesday, October 26, 2016

Informational

1 The bio-swale and perforated pipe has also been installed in the detention basin. Steve Robbins 10/25/2016 4:18 PM

PW-Water Line Construction Inspection	Steve Robbins	Passed	Wednesday, October 26, 2016
--	---------------	--------	-----------------------------------

Informational

1 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd. Steve Robbins 10/24/2016 3:53 PM

Informational

2 Brice Lawson 10/12/2016 4:30 PM
Central Plumbing installed approx. 235' of 8" C900 water line starting at 9+09.25 towards the west.

Informational

3 Brice Lawson 10/13/2016 4:29 PM
Central Plumbing installed approx. 165' of 8" C900 water line. They continued where they left off on 10/12 and installed pipe to the T fitting where this line branches to the building.

Informational

4

Informational

- 5 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd. They were connecting the water line pipe to the backflow preventer getting ready for the water tie tomorrow. They also installed the perferated pipe that goes in the bio - swale today and yesterday.Steve Robbins 10/25/2016 3:55 PM

Informational

- 6 The backflow preventer has been installed and the 8"water line connected and is ready for the tie in tomorrow.Steve Robbins 10/25/2016 4:11 PM

Informational

- 7 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd.Steve Robbins 10/24/2016 3:53 PM

PW-Water Line Construction
Inspection

Partial

Wednesday,
October 26,
2016

Informational

- 1 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd.Steve Robbins 10/24/2016 3:53 PM

Informational

- 2 Brice Lawson 10/12/2016 4:30 PM
Central Plumbing installed approx. 235' of 8" C900 water line starting at 9+09.25 towards the west.

Informational

- 3 Brice Lawson 10/13/2016 4:29 PM
Central Plumbing installed approx. 165' of 8" C900 water line. They continued where they left off on 10/12 and installed pipe to the T fitting where this line branches to the building.

Informational

4

Informational

- 5 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd. They were connecting the water line pipe to the backflow preventer getting ready for the water tie tomorrow. They also installed the perferated pipe that goes in the bio - swale today and yesterday.Steve Robbins 10/25/2016 3:55 PM

Informational

6 The backflow preventer has been installed and the 8"water line connected and is ready for the tie in tomorrow.Steve Robbins 10/25/2016 4:11 PM

Informational

7 The fire line and domestic line have been completed up to the backflow preventer vault which was installed on 10/20/16, I passed out door hangars today for a water shutdown on wednesday for the water tie in on the main line on chipman rd.Steve Robbins 10/24/2016 3:53 PM

PW-Fire Line Construction
Inspection

Steve Robbins

Partial

Wednesday,
October 26,
2016

Informational

1 Today they tied in the 8' fire line to the public main water line. They poured the thrust block and polywrapped the connections. The water dept. also came out and did the 2' domestic water tap.Steve Robbins 10/26/2016 4:29 PM

Comments:
