

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20160939, Building Permit - Commercial  
Address: 3320 NE WILSHIRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Electrical Service Inspection - Commercial</b>	Khanh Nguyen	Failed	Thursday, October 27, 2016

### Corrective Action Required

1	Misc 1	-CANNOT HAVE COPPER CONDUCTOR AND ALUMINUM CONDUCTOR IN THE SAME LUG. THE LUG IS ONLY LISTED FOR ONE CONDUCTOR  -ISOLATE THE GROUNDED NEUTRAL CONDUCTOR FROM THE EQUIPMENT GROUNDING CONDUCTOR AND ENCLOSURE  -MUST BOND THE ENCLOSURE WITH THE SCREW THAT ALLOWS MIN. 2 THREADS OF METAL-METAL CONTACT. SHEET METAL SCREW NOT ALLOWED  -SECURE THE RACEWAY WITHIN 3 FT OF ENCLOSURE
---	--------	--

**Comments:**