

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20161426, Building Permit - Commercial
Address: 720 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Failed	Friday, October 28, 2016

Partial Correction
1 Misc 1

OK TO POUR WHEN READY ISOLATED FOOTINGS AT FOLLOWING LOCATIONS: F/2; F/3; F/4; F/5; E/2; E/3; E/4; E/5; D/2; D/3; D/4; D/5; C/2; C/3; C/4; C/5; B/2;

Partial Correction
2 Misc 1

OK TO POUR WHEN READY WALL SPREAD FOOTING AT: 1/A.5 TO 1/F.7; 1/F.7 TO 1/G TO 6/G TO 6/F.7; 1/A.5 TO A/1 TO A/2.25; B/4.5 TO B/6 TO 6/B.3; A/2.25 TO B/2.25 TO B/4.5; 6/G TO 6/E.5; 6/B.3 TO 6/E.5; PILASTER FOOTING CORRECTED LOCATION @ 6/E.1; FROST FOOTING AT STOOP @ G.2.4 NOT READY -- SUBJECT TO 3RD PARTY APPROVAL;

Partial Correction
3 Misc 1

EAST TRUCK DOCK WALL: ENGINEERING CHANGES ON RE-BAR NOT SUBMITTED TO LS PLAN REVIEW. WALL STEEL TO BE LOCATED PER DRAWING DETAIL -- 3RD PARTY INSPECTOR TO MONITOR.

Comments: