

**PLANNING AND CODES ADMINISTRATION DEPARTMENT**  
**220 SE GREEN STREET**  
**LEE'S SUMMIT, MO 64063**  
**(816) 969-1200 FAX (816) 969-1201**

## Inspection Summary

---

Permit #:PRCOM20151897, Building Permit - Commercial  
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Underground Electrical Inspection - Commercial</b>	John Borns	Partial	Tuesday, November 01, 2016

Partial Correction  
1 Misc 1

OK TO COVER WHEN READY BURIED CONDUIT FOR SITE ELECTRICAL AT FOLLOWING LOCATIONS: FROM L.P. #1 TO #2 TO #3; #1 TO #2 TO #3; #11 TO #4 TO #5;

<b>Rough Framing Inspection - Commercial</b>	John Borns	Partial	Tuesday, November 01, 2016
--	------------	---------	----------------------------

Partial Correction  
1 Misc 1

INSPECTIONS WITH FRAMING CONTRACTOR OF EXTERIOR SHEAR WALLS. OK TO COVER ALL ELEVATIONS -- FULL HEIGHT.

Corrective Action Required  
2 Misc 1

**INSPECTIONS WITH FRAMING CONTRACTOR OF INTERIOR SHEAR WALLS. FASTENER PATTERN IS SUBSTANTIALLY IN CONFORMANCE WITH 4" x 12" MAXIMUM SPACING REQUIRED BY DRAWINGS / SPECIFICATIONS. SHEAR WALL CAVITIES NOT APPROVED TO BE CLOSED UNTIL ROUGH-IN INSPECTION IS REQUESTED AND APPROVED.**

Partial Correction  
3 Misc 1

FRAMING & WIRING ABOVE MAIN CORRIDORS @  
4TH FLOOR: OK TO COVER WHEN READY  
3RD FLOOR: OK TO COVER WHEN READY  
2ND FLOOR: OK TO COVER WHEN READY  
1ST FLOOR: OK TO COVER WHEN READY

**Comments:**