

ADMINISTRATIVE OFFICE  
P.O. BOX 50  
LEAVENWORTH, KS 66048  
(913) 772-4010



CONCRETE ORDERS  
CENTRAL DISPATCH  
(913) 281-0111

<b>PURCHASED BY</b>				<b>LOCATION</b>				
CUSTOMER: Shedigs It LLC				FINISHER: Roland				
CODE: 6310				ADDRESS: 1200 SE Hamblen Rd				
SALES TYPE: Utility				MAP PAGE: KC-AQ42				
PROJECT #: 15				LEE'S SUMMIT WATER SERVICE FACILITY: 291 N to Persels Rd - E				
P.O. #: 1614				to Hamblen Rd - N to Job				
<b>DELIVERY</b> When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk. <span style="float: right;">X</span>								
<b>DELIVERY PROFESSIONAL:</b> Austin Buso				<b>TRUCK NUMBER:</b> 308				
10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT	
10:54 AM		11:13 AM						
<b>FIELD TEST ON JOB SITE</b>				ESTIMATED		WATER ADDED		
				SLUMP ON JOB		PER CUSTOMER		
AIR	TEST CYLS	TEMP	YIELD	SLUMP			PREVIOUS TRUCK	
Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.								
<b>ORDER</b> Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".								
DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE		
9-Nov-2016		835		823268		ENCASMNT		
						SLUMP		
						Slump 2		
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION		UNIT PRICE	AMOUNT	
5.00	5.00	5.00	KC5KEM20	KCM MB 5K (1-3" SLUMP) SLAG				
1.00		0.00	FUELCHRG	FUEL SURCHARGE				
<p>Concrete Mix for the sanitary encasement under north entrance, WINTER SERVICE CI</p>								
<b>For Deliveries Made In Missouri: Notice to Owner</b>				<b>For Deliveries Made In Kansas: Notice to Owner</b>				
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.				
				<b>SUBTOTAL</b>				
				<b>TAX</b>				
				<b>TICKET TOTAL</b>				
				<b>PREVIOUS TOTAL</b>				
<b>LOAD</b> PLANT: Lee's Summit, MO PLANT OPERATOR: Mark Brasfield								
Slump		Water						
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	
2 in	2 in	0.0 lb	0.0 lb	-3.5 gal	1280.0 lb	1053.1 lb	27.2 gl	
					Wat/Cem Ratio		Load Total	
					Design Actual		Weight	
					0.363 0.298		18834 lb	
Material	Specific Gravity	Quantities			Percentage			Water
		Design	Required	Batched	Absorption	Moisture	Variance	
BUZ_I/II	3.15	529.0 lb	2645.0 lb	2635.0 lb			-0.38%	
CP_SLAG	2.89	176 lb	880 lb	900 lb			0.57% >	
ADVA140	0	3.00 /C	105.75 oz	106.00 oz			0.24%	
HOT	1	100.00 % #	808.16 lb	739.00 lb			-8.56% <	739.00 lb
COLD	1	.00 % #	.00 lb	.00 lb				
GMQ_3/4	2.62	1571 lb	7923 lb	7920 lb	0.01	0.87% M	-0.02%	68 lb
SAND_MO	2.63	1285 lb	6673 lb	6630 lb	0.00	3.85% A	-0.64%	246 lb
WATER	1	256.00 lb	.00 lb	.00 lb				
AIR	0	1.50 /C	52.88 oz	53.00 oz			0.24%	
<b>NOTES</b> DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.								
Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.								
USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES								
Pmt Amount		Pmt Method		DP Initials		X		