

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20150816, Building Permit - Residential
Address: 513 NE PROMISED VIEW DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Final - Residential	Khanh Nguyen	Failed	Tuesday, November 15, 2016

Corrective Action Required

1	Misc 1	-SECURE ALL LFNC RACEWAY WITHIN 12" OF ENCLOSURES -AT POND PUMPS LOCATION, CLOSE J-BOX HOLES -AT POND GFCI RECEPTACLE, PROVIDE A LISTED UNDAMAGED CORD WITH "W" SUFFIX FOR THE SUBMERSIBLE EQUIPMENT. -INSTALL A DISCONNECTING MEAN FOR THE SUBMERSIBLE EQUIPMENT. THE DISCONNECTING MEAN SHALL BE WITHIN 30" OF THE RECEPTACLE IT CONTROLS, ON THE SUPPLY SIDE OF THE RECEPTACLE, NOT CLOSER THAN 5 FT OF POND EDGE, AND MIN. 12" ABOVE FLOOD LEVEL. 682.14 A&B -PROVIDE GFCI PROTECTION FOR ALL SWIMMING POOL PUMPS. NEC 680.21(C)
---	--------	--

Pool Steel/Bonding - Residential	Khanh Nguyen	Passed	Tuesday, November 15, 2016
---	--------------	--------	----------------------------

Comments: