

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial  
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)  
Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, November 15, 2016

Informational

- 1 MH 1-1 has been installed, but not yet has been stacked, today they continued to dig around the utilities . Monday they are going to put the encasement around the drop.Steve Robbins 11/11/2016 2:37 PM

Informational

- 2 Today they are working on the encasement for MH drop. They built the cage with rebar and concrete is coming at 11:30.Steve Robbins 11/14/2016 10:30 AM

Informational

- 3 Today they finished stacking the MH and wrapping it, and continued to backfill the hole in the street.Steve Robbins 11/15/2016 4:23 PM

**Comments:**