

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161633, Public Works Infrastructure Permit - Commercial
Lee's Summit Honda Parking Addition (301 NE Colbern Rd)
Address: 301 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Commercial Curb Inspection	Steve Robbins	Passed	Friday, November 18, 2016

Informational

- 1 All the curb has been installed, they are finishing putting in the bases for the lights that go in the parking lot. The plans call for 7-8 inches of asphalt on top of the dirt, I discussed this with Kent and Gene and these plans were initiated back in 2015, Gene said he was ok with how the plan are. I tried to convince them to go with geo-grid but they didnt want to. They will be getting compaction tests on the dirt before they put ashpalt in.Steve Robbins 11/18/2016 10:49 AM

Informational

- 1 Proof roll for the curb was done on 11/1/16 . Still need one for the parking lot.Steve Robbins 11/16/2016 2:22 PM

Comments: