

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161633, Public Works Infrastructure Permit - Commercial

Lee's Summit Honda Parking Addition (301 NE Colbern Rd)

Address: 301 NE COLBERN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item: Inspection:	Inspector:	Outcome:	Date:
PW-Curb - Proof Roll	Steve Robbins	Passed	Monday, November 21, 2016

Informational

Today we did a proof roll on the parking lot, The proof roll passed and the compaction tests were taken and they will give thosed to me later. Steve Robbins 11/21/2016 3:57 PM

Informational

1 Proof roll for the curb was done on 11/1/16 . Still need one for the parking lot. Steve Robbins 11/16/2016 2:22 PM

Informational

Today they are doing grading and they did a stringline to make sure they have at least 7' dept as per the plans. They still need a proofroll and a compaction test on the parking lot. Steve Robbins 11/21/2016 8:52 AM

PW-Curb - Proof Roll	Steve Robbins	Partial	Monday,
			November
			21, 2016

Informational

1 Proof roll for the curb was done on 11/1/16 . Still need one for the parking lot. Steve Robbins 11/16/2016 2:22 PM

Informational

Today they are doing grading and they did a stringline to make sure they have at least 7' dept as per the plans. They still need a proofroll and a compaction test on the parking lot. Steve Robbins 11/21/2016 8:52 AM

Comments:		