

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit: PRPWFR20161925, Development Services Infrastructure Permit - Residential

Address: Monticello 2nd Plat

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Barton Reese	Partial	November 28, 2016

Corrective Action Required

Sanitary Sewer Testing needs to be completed. On Nov. 23,, 2016 the Mandrel went through most, but not all, of the san. sewer. Manhole H-1 - invert needs repair. Manhole I-2 - invert needs repair. Manhole B-6 - invert needs repair.

San. Sewer - Vacuum	Barton Reese	Partial	November 28, 2016
---------------------	--------------	---------	-------------------

Corrective Action Required

Sanitary Sewer Testing needs to be completed. On Nov. 23, 2016 Manholes were vacuum tested. MH I-3 failed. MH I-6 failed. MH B-9 was not tested.

**Comments: Sanitary Sewer testing is not complete as of Nov. 28, 2016. Mandrel testing is not complete. Vacuum testing on manholes is not complete**

---