
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial

The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)

Address:

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer - Vacuum	Steve Robbins	Partial	Tuesday, November 29, 2016

Informational

- 1 MH 1-1 has been installed and we did a vacuum test so they can get this backfilled and tested and get the road back open. It passed the test 2.5 minutes. We will continue with the others after they are installed. Steve Robbins 11/16/2016 2:14 PM

Informational

- 2 Steve Robbins 11/29/2016 4:36 PM Today MH 1-2 , 1-3 and 1-5 passed the vacuum test. 1-4 failed.

PW-Sanitary Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, November 29, 2016
--	---------------	---------	----------------------------------

Informational

- 1 Today they installed 8" sanitary pipe up to MH 1-3 and they also installed the MH, they do not have the cone on yet. Yesterday they also installed 8" of concrete on ashurst covering up base rock and dirt, they left it 2" low so they can put an asphalt cap on it. They also opened the road up for through traffic and gave the 2 houses on the corner access to their driveway for the holidays. Steve Robbins 11/23/2016 1:57 PM

Informational

- 2 Today they continued on with the sanitary pipe, they went around several utility lines and then at the end of the day they hit rock. They backfilled the hole in the street with 3/4 " rock and then had 8" of KCCMB mix with 2" left for surface after they finish the rest. Steve Robbins 11/17/2016 4:21 PM

Informational

3 MH 1-1 has been installed, but not yet has been stacked, today they continued to dig around the utilities . Monday they are going to put the encasement around the drop.Steve Robbins 11/11/2016 2:37 PM

Informational

4 Today they are working on the encasement for MH drop. They built the cage with rebar and concrete is coming at 11;30.Steve Robbins 11/14/2016 10:30 AM

Informational

5 Today they finished stacking the MH and wrapping it, and continued to backfill the hole in the street.Steve Robbins 11/15/2016 4:23 PM

Informational

6 On friday 11/18 MH 1-2 was installed and all pipe up to it.Steve Robbins 11/23/2016 9:13 AM

Informational

7 Today they are continuing putting the 8" sanitary pipe coming from MH 1-3 to MH 1-4. MH 1-4 and MH 1-5 were installed while I was gone out of town. Steve Robbins 11/28/2016 9:20 AM

Informational

8 Today the 8" sanitary pipe has been installed from MH 1-3 to 1-4. All of the MH 's have been installed and all pipe. Steve Robbins 11/29/2016 2:49 PM

Comments:
