



"BUILDING MATERIALS SINCE 1892"

PURCHASED BY	LOCATION
CUSTOMER: Shedigs It LLC	FINISHER: Roland
CODE: 6310	ADDRESS: 1200 SE Hamblen Rd
SALES TYPE: Utility	MAP PAGE: KC-AQ42
PROJECT #: 15	LEE'S SUMMIT WATER SERVICE FACILITY: 291 N to Persels Rd - E
P.O. #: 1614	to Hamblen Rd - N to Job (back side of job)

DELIVERY	When delivery on private property is specified, damage of any kind to sidewalks, curbs, driveways, buildings, trees, shrubs, lawn, etc. is at customer's risk.	X
-----------------	--	----------

DELIVERY PROFESSIONAL: Jon Harrison	TRUCK NUMBER: 337
--	--------------------------

10-1 LOAD	10-2 LEAVE PLANT	DUE ON JOB	10-3 ARRIVE ON JOB	10-5 START DISCHARGE	10-6 FINISH DISCHARGE	10-9 LEAVE JOB SITE	10-10 ARRIVE AT PLANT
10:18 AM		10:35 AM					

FIELD TEST ON JOB SITE					ESTIMATED	WATER ADDED	PREVIOUS
AIR	TEST CYLS	TEMP	YIELD	SLUMP	SLUMP ON JOB	PER CUSTOMER	TRUCK

Note: This Concrete is accurately weighed by computer while the batch weights for each load are recorded. The water/cement ratio is designed for optimum strength and durability. We cannot assume responsibility for the concrete if excessive water is added to the mix.

ORDER	Customers holding trucks beyond 5 minutes per cubic yard will be charged for "truck time".
--------------	--

DELIVERY DATE		ORDER CODE		TICKET NUMBER		USE COLLAR		SLUMP	
29-Nov-2016		810		824719		COLLAR		Slump 2	
LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	PRODUCT CODE	PRODUCT DESCRIPTION			UNIT PRICE	AMOUNT	
5.00	5.00	5.00	KC5KEM20	KCM MB 5K (1-3" SLUMP) SLAG					
1.00		0.00	FUELCHRG	FUEL SURCHARGE					

Thrust blocks for 22.5° bend at STA. 9+85.16 and FH at 10+04.99, Storm inverts and interior collars on GI 30E, GI 30P, MH 30C WINTER SERVICE CI

For Deliveries Made In Missouri: Notice to Owner Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to Chapter 429 RSMo. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.	For Deliveries Made In Kansas: Notice to Owner Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a Mechanic's Lien on the property which is the subject of this contract pursuant to K.S.A. 60-1103. To avoid this result you may ask this contractor for "Lien Waivers" from all persons supplying material or services for the work described in this contract. Failure to secure lien waivers may result in your paying for labor and material twice.	SUBTOTAL TAX TICKET TOTAL PREVIOUS TOTAL
---	---	---

LOAD	PLANT: Lee's Summit, MO	PLANT OPERATOR: Mark Brasfield
-------------	--------------------------------	---------------------------------------

Slump		Water						Wat/Cem Ratio		Load Total
Designed	Batched	In Truck	Adjust	Trim	Designed	Actual	To Add	Design	Actual	Weight
2 in	2 in	40.0 lb	0.0 lb	-2.5 gal	1280.0 lb	1123.6 lb	14.0 gl	0.363	0.328	18879 lb
Material	Specific Gravity	Quantities			Percentage			Water		
		Design	Required	Batched	Absorption	Moisture	Variance			
BUZ_I/II	3.15	529.0 lb	2645.0 lb	2635.0 lb			-0.38%			
CP_SLAG	2.89	176 lb	880 lb	915 lb			1.00% >			
ADVA140	0	3.00 /C	105.75 oz	105.00 oz			-0.71%			
HOT	1	100.00 % #	758.60 lb	759.00 lb			0.05%			759.00 lb
COLD	1	.00 % #	.00 lb	.00 lb						
GMQ_3/4	2.62	1571 lb	7923 lb	7880 lb	0.01	0.87% M	-0.30%			68 lb
SAND_MO	2.63	1285 lb	6724 lb	6680 lb	0.00	4.65% A	-0.65%			297 lb
WATER	1	256.00 lb	.00 lb	.00 lb						
AIR	0	1.50 /C	52.88 oz	53.00 oz			0.24%			

NOTES	DANGER MAY CAUSE BURNS TO EYES AND SKIN READ THIS WARNING BEFORE USING.
--------------	--

Contains Portland Cement. Contact with wet (unhardened) concrete, mortar, cement or cement mixtures can cause skin irritation, severe chemical burns, or serious eye damage. Avoid contact with eyes and skin. Wear waterproof gloves, a fully buttoned long-sleeved shirt, full-length trousers, and tight fitting eye protection when working with these materials. If you have to stand in wet concrete, use waterproof boots that are tight at tops and high enough to keep concrete from flowing into them. If you are finishing concrete, wear kneepads to protect knees. Wash wet concrete, mortar, cement, or cement mixtures from your skin with fresh, clean water immediately after contact. Indirect contact through clothing can be as serious as direct contact, so promptly rinse out wet concrete, mortar, cement or cement mixtures from clothing. Seek immediate medical attention if you have persistent or severe discomfort. In case of eye contact, flush with plenty of water for at least 15 minutes. Consult a physician immediately. KEEP OUT OF REACH OF CHILDREN.

USER AGREES TO CONVEY THIS WARNING TO ALL PERSONS WHO MAY PURCHASE, USE OR COME IN CONTACT WITH WET (UNHARDENED) CONCRETE, MORTAR, CEMENT, OR CEMENT MIXTURES

Pmt Amount	Pmt Method	DP Initials	X
------------	------------	-------------	----------