

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20162083, Public Works Infrastructure Permit - Commercial
 WATER UTILITIES FACILITY
 Address: 1200 SE HAMBLER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Fire Line Construction Inspection	Brice Lawson	Partial	Wednesday, November 30, 2016

Informational

- 1 They installed approximately 50 ft of 6" fire line and 50 ft of 1" domestic copper covered with rock and backfilled. They also did approximately 50 more feet up to the fire hydrant. They left that open and were not going to backfill. Steve Robbins 11/23/2016 7:31 AM

Informational

- 2 Brice Lawson 11/23/2016 3:22 PM
 She Digs It installed the 6" fire line from approx. STA. 6+00 almost to STA. 9+85.16. This is just north of the 2nd 22.5 bend fitting.

Informational

- 3 Brice Lawson 11/30/2016 12:26 PM
 I discussed with Gene Williams that the fire line and the domestic water line that goes to the building will be flip flopped. The 6" fire line will cross the 4" domestic line due to this change.

Informational

- 4 Brice Lawson 11/30/2016 12:28 PM
 She Digs It installed approx 45' of 6" C900 waterline at the T at the connection near the backflow vault.

Informational

- 5 Brice Lawson 11/28/2016 11:42 AM
 The 6" C900 water line has been installed from where they left off near the bend at STA. 9+85.16 to the end of the line at the FH at STA. 10+04.99.

PW-Water Line Construction Brice Lawson
Inspection

Partial

Wednesday,
November
30, 2016

Informational

1 Brice Lawson 11/23/2016 3:26 PM

She Digs It installed the 1" copper waterline from apprx. STA. 6+00 to the 90 degree bend

Informational

2 Brice Lawson 11/10/2016 7:12 AM

On 11/9/16 She Digs It installed 20' of 8" water line at the croosing of the elliptical concrete pipe.

Informational

3 Brice Lawson 11/16/2016 6:52 AM

On 11/15/16 She Digs It installed 80' of 8" water line near the north entrance to the site. They connected to the 8" water line that was previously installed at the storm pipe crossing and laid towards the west.

Informational

4 Brice Lawson 11/18/2016 11:19 AM

On 11/17/16 She Digs It installed 8" C900 water line on the water line that is north of the north entrance to the site. They connected where they left off previously and installed the pipe to the location where the T is to be installed on the west end.

Informational

6 Brice Lawson 11/30/2016 12:32 PM

She Digs It installed approx.45' of 4"C900 domestic waterline near where the 1" domestic line runs to the west. They installed this T and connected the 1" domestic srvice with a cap tap.

Comments:
