

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20162806, Building Permit - Commercial
Address: 100 SW 3RD ST, Unit:B, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	John Borns	Partial	Tuesday, December 06, 2016

Partial Correction

1 Misc 1

OK TO CLOSE WALL CAVITIES WHEN READY

Corrective Action Required

2 Misc 1

SMACNA / AIR DIFUSSION COUNCIL / MANUFACTURER'S INSTRUCTIONS > INSTALLATION OF HVAC FLEXIBLE DUCT: SEE INSTRUCTION SHEET IN EACH BOX OF MATERIAL RE SUPPORT AT 5' MAX INTERVALS WITH 1-1/2" MIN WIDTH HANGERS. CLAMPS & **LISTED** TAPING OF INNER AND OUTER LAYER MUST BE PER INSTRUCTIONS. NON-METALLIC CLAMPS OK ONLY WITH BEADED FITTINGS.

Comments: