

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Sanitary Sewer - Vacuum	Steve Robbins	Passed	Thursday, December 08, 2016

Informational

1 MH 1-1 has been installed and we did a vacuum test so they can get this backfilled and tested and get the road back open. It passed the test 2.5 minutes. We will continue with the others after they are installed. Steve Robbins 11/16/2016 2:14 PM

Informational

2 Steve Robbins 11/29/2016 4:36 PM Today MH 1-2 , 1-3 and 1-5 passed the vacuum test. 1-4 failed.

Informational

3 MH 1-4 has passed the vacuum test . All MH have passed the vacuum test now. Steve Robbins 12/08/2016 8:33 AM

Comments: