

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Street - Base Lift	Steve Robbins	Passed	Thursday, December 08, 2016

Informational

1 The road on Ashurst where they installed MH 1-1 it has been filled back in with rock and dirt, it has 10 inches of concrete in the entire road where they dug up for the sanitary pipe. 4 ft wide on each side of the pipe.. They left 2 inches for surface asphalt, it has been cold so it may be a while before they finish, while they are waiting for the weather the road is open so they can get to thier driveway.Steve Robbins 12/08/2016 8:44 AM

PW-Sanitary Sewer - Vacuum	Steve Robbins	Passed	Thursday, December 08, 2016
----------------------------	---------------	--------	-----------------------------------

Informational

1 MH 1-1 has been installed and we did a vaccum test so they can get this backfilled and tested and get the road back open. It passed the test 2.5 minutes. We will continue with the others after they are installed.Steve Robbins 11/16/2016 2:14 PM

Informational

2 Steve Robbins 11/29/2016 4:36 PMToday MH 1-2 , 1-3 and 1-5 passed the vaccum test. 1-4 failed.

Informational

3 MH 1-4 has passed the vaccum test . Steve Robbins 12/08/2016 8:33 AM

Comments:

