

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20160939, Building Permit - Commercial
Address: 3320 NE WILSHIRE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	Khanh Nguyen	Partial	Friday, December 09, 2016

Partial Correction
1 Misc 1

EXTERIOR WALL FOOTING-OK TO POUR UPON APPROVAL FROM ON-SITE SPECIAL INSPECTOR:
-ZONE A,B&C-EXT. WALL GB AND SHEAR WALL PADS-CONTINUED & APPROVED AS PROGRESSED

*SOME OF THE PIERS AND THICKEN SLAB ARE MISPLACED. ONE PIER NEAR THE MECHANICAL IS IN THE SAME SPOT AS THE PLUMBING. PLUMBING NEEDS TO BE RE-ROUTED. ALL OF THESE SHALL BE INSPECTED AND APPROVED BY ENGINEER BEFORE POURING CONCRETE

*UFER INSTALLED AT WEST SIDE OF Z. A

Comments: