

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161240,  
The Summit Church  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Proof roll parking lot	Steve Robbins	Partial	Wednesday, December 14, 2016

**Informational**

- 1 The curbs are installed in the parking lot, they did a proofroll for the parking lot before they started installing type 3 rock and geo-grid. So far the south and east sides of the parking lot have been rocked with geo-grid installed. We probably will not do a proof roll until spring because no asphalt will be installed this winter.Steve Robbins 12/14/2016 3:53 PM

PW-Curb - Proof Roll	Steve Robbins	Passed	Wednesday, December 14, 2016
----------------------	---------------	--------	------------------------------------

**Informational**

- 1 They did a proofroll on the dirt, and today they started installing the geo-grid and rock. They will still need a proofroll after they get all the geo-grid and rock down.Steve Robbins 11/17/2016 4:09 PM

**Corrective Action Required**

- 2 All the curbs have been installed and they are putting in rock and geo-grid now.Steve Robbins 12/14/2016 4:09 PM

**Comments:**