

---

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

---

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial

The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)

Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Erosion Sediment Control (ESC) Inspection	Steve Robbins	Passed	Monday, December 19, 2016
PW-Sanitary Sewer Construction Inspection	Steve Robbins	Passed	Monday, December 19, 2016

Informational

- 1 Today they installed 8" sanitary pipe up to MH 1-3 and they also installed the MH, they do not have the cone on yet. Yesterday they also installed 8" of concrete on ashurst covering up base rock and dirt, they left it 2" low so they can put an asphalt cap on it. They also opened the road up for through traffic and gave the 2 houses on the corner access to their driveway for the holidays. Steve Robbins 11/23/2016 1:57 PM

Informational

- 2 Today they continued on with the sanitary pipe, they went around several utility lines and then at the end of the day they hit rock. They backfilled the hole in the street with 3/4" rock and then had 8" of KCCMB mix with 2" left for surface after they finish the rest. Steve Robbins 11/17/2016 4:21 PM

Informational

- 3 MH 1-1 has been installed, but not yet has been stacked, today they continued to dig around the utilities. Monday they are going to put the encasement around the drop. Steve Robbins 11/11/2016 2:37 PM

Informational

- 4 Today they are working on the encasement for MH drop. They built the cage with rebar and concrete is coming at 11:30. Steve Robbins 11/14/2016 10:30 AM

Informational

- 5 Today they finished stacking the MH and wrapping it, and continued to backfill the hole in

the street.Steve Robbins 11/15/2016 4:23 PM

Informational

6 On friday 11/18 MH 1-2 was installed and all pipe up to it.Steve Robbins 11/23/2016 9:13 AM

Informational

7 Today they are continuing putting the 8" sanitary pipe coming from MH 1-3 to MH 1-4. MH 1-4 and MH 1-5 were installed while I was gone out of town. Steve Robbins 11/28/2016 9:20 AM

Informational

8 Today the 8" sanitary pipe has been installed from MH 1-3 to 1-4. All of the MH 's have been installed and all pipe. Steve Robbins 11/29/2016 2:49 PM

Informational

9 All sanitary sewer has been installed , all that needs to be done is the mandrel testing.Steve Robbins 12/19/2016 3:30 PM

PW-Street - Surface Course	Steve Robbins	Partial	Monday, December 19, 2016
----------------------------	---------------	---------	---------------------------------

Informational

1 Talked to Mark from A.L.Huber today and let him know that the temp has to be 40 and rising for the asphalt surface to be able to go in on ashurst.Steve Robbins 12/13/2016 2:24 PM

Informational

2 I talked with Mark from A.L. Huber today, if they can get asphalt later in the week they may try and surface on ashurst if the temperature is high enough. I also got a complaint from a citizen in the neighborhood, service request 117890 , I talked with Tom Turner and he is not happy that the surface is not in yet and it is causing problems. I explained the situation about our temperature standards for ashpalt and he said he understood. Steve Robbins 12/19/2016 3:39 PM

**Comments:**

---