

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Monday, December 19, 2016

Informational

1 No work was done today due to the cold and snow. Steve Robbins 12/19/2016 3:52 PM

Informational

1 Today they installed aproximately 55 ft. of 60" concrete stormpipe and put in rock. Steve Robbins 12/14/2016 3:40 PM

Informational

**Comments:**