

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20163086, Public Works Infrastructure Permit - Commercial  
SAINT LUKE'S EAST - WEST PARKING LOT  
Address: 100 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Sewer Construction Inspection	Steve Robbins	Partial	Tuesday, December 20, 2016

**Informational**

1 No work was done today due to the cold and snow. Steve Robbins 12/19/2016 3:52 PM

**Informational**

2 Today they installed approximately 55 ft. of 60" concrete stormpipe and put in rock. Steve Robbins 12/14/2016 3:40 PM

**Informational**

3 No work was done today due to the cold weather and snow. Steve Robbins 12/19/2016 3:48 PM

**Informational**

4 Structure 109 and 108 have been installed and the collars have been poured on them. Today they installed structure 107 and 106 and the pipe with rock, tomorrow they are planning on pouring the collars for those structures. Steve Robbins 12/20/2016 3:44 PM

**Comments:**