

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Proof roll parking lot	Steve Robbins	Partial	Wednesday, December 21, 2016

Informational

- 1 The curbs are installed in the parking lot, they did a proofroll for the parking lot before they started installing type 3 rock and geo-grid. So far the south and east sides of the parking lot have been rocked with geo-grid installed. We probably will not do a proof roll until spring because no asphalt will be installed this winter.Steve Robbins 12/14/2016 3:53 PM

Informational

- 2 Today they are grading west side of the parking lot trying to get it ready for geo-grid and rock.Steve Robbins 12/15/2016 2:49 PM

Informational

- 3 So far all the parking lot has curb, rock and geo -grid installed except for the west side which they are working on today to get it graded so they can put the rock and geo-grid down.Steve Robbins 12/21/2016 10:50 AM

Comments: