PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20162317, Building Permit - Residential Address: 1317 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

Electrical Service Khanh Nguyen Passed Thursday, December 22, 2016

Inspection - Residential

Gas Service Inspection - Khanh Nguyen Failed Thursday, December 22, 2016

Residential

Corrective Action Required

1 Misc 1 NO PRESSURE

All Rough Inspection - Khanh Nguyen Failed Thursday, December 22, 2016

Residential

Corrective Action Required

1 Misc 1 ***INSTALL EROSION CONTROL ALONG THE STREET

FRAMING:

- -SUPPORT HIP ABOVE FRONT DINING; HIP ABOVE MASTER
- BEDHIPS AND VALLEY ABOVE GARAGE
- -INSTALL 3 STUD SUPPORT FOR 3X JOIST AND SOLIDBLOCK TO I

BEAM BELOW (AT FRONT DINING)

- -OVERNOTCHED JOIST ABOVE MASTER CLOSET/LAUNDRY
- -INSTALL HANGERS FOR JOIST CONNECTIONS TO BEAM ABOVE

MASTER BATH

- -FIREBLOCK FIREPLACE SPACE FROM ROOF SPACE
- -FULLY NAIL ANGLE HANGER ABOVE GREATROOM
- -INSTALL SIX STUDS NAILED TOGETHER FOR I BEAM SUPPORT AT

KITCHEN END

-PROVIDE R-13 FOR WALL AND R-19 FOR CEILING IN GARAGE

- -SEAL RETURN AIR SPACE PENETRATIONS AT CEILING
- -INSTALL DOUBLE LVL BEAM UNDER LOFT BEARING WALL
- -SUPPORT HIPS ABOVE 2ND FL WEST BED TO BEARING WALL
- -BRACE ROOF SUPPORT LVL BEAM ENDS FROM ROTATION

PLUMBING:

- -INSTALL STUD SHOE FOR OVER BORED STUD AT MASTER CLOSET/LAUNDRY WALL
- -PROTECT WATER LINES AT MASTER CLOSET WALL AND AT MASTER SHOWER
- -STRAP TOP PLATES BORED > 50% AT REAR DINING
- -INSULATE WATER LINES AT REAR DINING
- -INSTALL ROOF FLASHING FOR VENT

ELECTRICAL:

- -BOND HYDROTUB MOTOR TO THE WATER METAL VALVE ASSY FOR EQUIPOTENTIAL
- -PROTECT WIRINGS AT KITCHEN WALL NEAR 3" PVC

MECHANICAL:

-COMPLETE FLUE FOR FIREPLACE

**OK TO INSULATE

Comments: