

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161619, Public Works Infrastructure Permit - Commercial  
The Summit Church (NW Ashurst Dr. & NW Edgewood Dr.) Sanitary Sewer (offsite)  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Street - Surface Course	Steve Robbins	Passed	Tuesday, December 27, 2016

**Informational**

1      Talked to Mark from A.L.Huber today and let him know that the temp has to be 40 and rising for the asphalt surface to be able to go in on ashurst.Steve Robbins 12/13/2016 2:24 PM

**Informational**

2      I talked with Mark from A.L. Huber today, if they can get asphalt later in the week they may try and surface on ashurst if the temerature is high enough. I also got a complaint from a citizen in the neighborhood, service request 117890 , I talked with Tom Turner and he is not happy that the surface is not in yet and it is causing problems. I explained the situation about our temperature standards for asphalt and he said he understood. Steve Robbins 12/19/2016 3:39 PM

**Informational**

3      On friday 12/23/16 the surface was laid at the intesection of ashurst and edgewood. I talked to Mark today about getting the signs picked up and getting a way to block people from driving back on ashurst. He already had it blocked off from the site so no construction traffic could go through.Steve Robbins 12/27/2016 10:46 AM

**Comments:**