

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pool Steel/Bonding - Commercial	John Borns	Failed	Tuesday, December 27, 2016
Partial Correction 1 Misc 1		OK TO COVER WHEN READY BONDING OF POOL ELEMENTS: LIGHT NICHE EXTERIOR LUG TO POOL SHELL RE-BAR;	
Corrective Action Required 2 Misc 1		TERMINATE BONDING CONDUCTOR AT <u>EVERY</u> CAST-IN INSERT. BONDING LUGS NOT FOUND TO BE TIGHTENED AT RE-MESH	
Rated Assembly Inspection	John Borns	Failed	Tuesday, December 27, 2016
Partial Correction 4 Misc 1		OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT: 4TH FLOOR; 116;	
Partial Correction 3 Misc 1		RESILIENT CHANNEL PER UL U522 OK TO COVER WHEN READY AT WALLS AND CEILINGS AT: 4TH FLOOR EXCEPT AT STAIRWELLS AND ROOMS 430 AND 432;	
Partial Correction 2 Misc 1		OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLY AT: OK TO TAPE, MUD, AND FIRE-STOP ONE LAYER 5/8" TYPE C GWB PRE-ROCK FOR ELECTRICAL PANELS AT SPACES 316; 216; ENSURE MAX 1/8" MARGINS AT ELECT BOX CUT-OUTS.	
Partial Correction 1 Misc 1		OK TO COVER WHEN READY COMPONENTS OF RATED CORRIDOR	

CEILING ASSEMBLY AT: 3RD FLOOR 1ST LAYER; 2ND FLOOR 1ST LAYER; 1ST FLOOR 1ST LAYER INCLUDING AT PVC PLUMBING PIPING AT WEST END;

Corrective Action Required

5 Misc 1

RATED CEILING AT 3RD FLOOR: COMPLETE SCREWS AT LOCATIONS LISTED BY G.C.

Comments: