

**PUBLIC WORKS ENGINEERING DIVISION**

## Inspection Summary

Permit #: PRPWFC20161240,  
The Summit Church  
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

**Inspection Item:**

<b>Inspection:</b>	<b>Inspector:</b>	<b>Outcome:</b>	<b>Date:</b>
PW-Storm - Pipe	Steve Robbins	Partial	Wednesday, December 28, 2016

**Informational**

1 They still have one more structure to install in order to complete all the storm. Steve Robbins 12/28/2016 7:23 AM

**Informational**

7 Curb inlet 1-5 has been installed along with all pipe and rock leading up to the inlet. They are working today , but it is very muddy. Steve Robbins 09/15/2016 9:22 AM

**Informational**

6 Talked to Mark today and he said things will start happening tomorrow. They will have 2 or 3 crews going to try and get things done quicker,. Steve Robbins 09/06/2016 4:12 PM

**Informational**

5 The correct storm boxes have been delivered and now they are waiting to get rid of some of the water and mudd so they can resume work. Steve Robbins 08/30/2016 7:30 AM

**Informational**

4 Yesterday 7/19/16 and today they were digging for storm pipe to go in and putting in a field inlet, they discovered that they have 2 wrong inlet boxes , so they will not be working until they can get the new boxes delivered. Steve Robb

**Informational**

3 On friday 9/10/16 curb inlet 1-2 was installed and also flared end section 1-1 was also installed. On monday 9/12/16 curb inlet 1-3 and the pipe was installed. Today 9/13 curb inlet 1-4 has been installed along with the pipe and rock. Steve Robbins 09/13/2016 11:32 AM

**Informational**

2 On 9/16/16 not much was done because of rain for most of the week. Over the weekend They poured the collars for 1-2 to 1-5 and now those are all complete. On 9/19/16 they are

installing pipe from 1-2 to inlet 2-1 . Steve Robbins 09/20/2016 12:04 PM

Informational

- 1 Grate inlet 2-1 has been installed, along with all the pipe , today they are installing grate inlet 2-2 and wil finish laying all the pipe on storm line 2 Steve Robbins 09/21/2016 8:15 AM

**Comments:**

---