

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRCOM20152455, Building Permit - Commercial
Address: 820 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Gas Piping Inspection - Commercial	John Borns	Failed	Wednesday, December 28, 2016

Corrective Action Required

2 Misc 1

IFGC 407.2 & 415; IRC G2423 SUPPORT OF HORIZONTAL RUNS OF RIGID STEEL PIPING: SPACING OF BLOCKS/HANGERS -- : 1/2" PIPE -- 6' MAX SPACING; 3/4" OR 1" PIPE -- 8' MAX SPACING; 1-1/4" OR LARGER PIPE -- 10' MAX SPACING. SUPPORT AT 90'S, TEES, AND JOINTS.

ENSURE PIPE IS STRAPPED AT ALL BLOCKS

Corrective Action Required

3 Misc 1

IFGC 408 GAS PIPING DRIP/DIRT LEG: MUST BE AT ELEVATION TO HAVE CAP REMOVED AND RE-INSTALLED FOR CLEANING.

Corrective Action Required

4 Misc 1

IFGC 404.8: METALLIC PIPING EXPOSED TO WEATHER MUST BE PERMANENTLY PROTECTED WITH PAINT OR BY OTHER APPROVED MEANS.

Gas Service Inspection - Commercial	John Borns	Passed	Wednesday, December 28, 2016
--	------------	--------	------------------------------

Comments: GAS PIPING PRESSURE TEST HELD STEADY AT >= 10 PSI FOR >=10 MIN. RELEASE GAS SERVICE.