

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, December 28, 2016
Partial Correction 1 Misc 1		OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT: 4TH FLOOR; 116; 3RD FLOOR EXCEPT ELECTRICAL ROOM(S), ELEVATOR, STAIRWELLS;	
Partial Correction 2 Misc 1		RESILIENT CHANNEL PER UL U522 OK TO COVER WHEN READY AT WALLS AND CEILINGS AT: 4TH FLOOR EXCEPT AT STAIRWELLS AND ROOMS 430 AND 432;	
Partial Correction 3 Misc 1		OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLY AT: OK TO TAPE, MUD, AND FIRE-STOP ONE LAYER 5/8" TYPE C GWB PRE-ROCK FOR ELECTRICAL PANELS AT SPACES 316; 216;	
		ENSURE MAX 1/8" MARGINS AT ELECT BOX CUT-OUTS.	
Partial Correction 4 Misc 1		OK TO COVER WHEN READY COMPONENTS OF RATED CORRIDOR CEILING ASSEMBLY AT: 3RD FLOOR 1ST LAYER; 2ND FLOOR 1ST LAYER; 1ST FLOOR 1ST LAYER INCLUDING AT PVC PLUMBING PIPING AT WEST END;	
Corrective Action Required 5 Misc 1		RATED CEILING AT 3RD FLOOR: COMPLETE SCREWS AT LOCATIONS LISTED BY G.C.	

Comments: