PLANNING AND CODES ADMINISTRATION DEPARTMENT 220 SE GREEN STREET LEE'S SUMMIT, MO 64063 (816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20161624, Building Permit - Residential Address: 3349 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Mike Copeland Failed Friday, December 30, 2016

Residential

Corrective Action Required

Misc 1 -INSTALL STUD SHOES FOR OVERDRILLED STUDS FOR

PLUMBING, FIREPLACE AND LAUNDRY.

-INSTALL STRAPS FOR OVERDRILLED TOP PLATES AT PLUMBING

THROUGHOUT, 4 NAILS EACH SIDE. -COMPLETE MASTER PLUMBING VENT.

-FLASH ALL PLUMBING VENTS. -SECURITY BLOCK REAR DOOR.

-GARAGE PORTAL: INSTALL STRAPS PER DETAIL, SPLICED IN THE SHEATHING MUST BE WITHIN 24" OF THE MID HEIGHT OF THE

PORTAL AND BLOCKED AND NAILED.

-INISTALL ANCHOR BOLTS NORTH GARAGE WALL.

-SOUTH EAST HIP RAFTER SPLICED, HAVE ENGINEER ADDRESS. -PLANS CALL FOR 16d NAILS AT 4" O.C. IN THE EXTERIOR SILLS.

-NAIL EXTERIOR CORNER STUDS 16" O.C.

-NAIL RAFTERS TO CEILING JOISTS.

-TERMINATE BATH VANITY AND FIREPLACE CONDUCTORS IN

BOXES.

DO NOT INSULATE

Electrical Service Inspection -Residential

Mike Copeland

Passed

Friday, December 30, 2016

Gas Piping Inspection - Mike Copeland

Passed

Friday, December 30, 2016

Residential

Gas Service Inspection Mike Copeland Passed Friday, December 30, 2016 - **Residential**

Water Service Mike Copeland Passed Friday, December 30, 2016
Inspection Residential

Comments: