

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20161624, Building Permit - Residential
Address: 3349 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Failed	Friday, December 30, 2016

Corrective Action Required

1	Misc 1	-INSTALL STUD SHOES FOR OVERDRILLED STUDS FOR PLUMBING, FIREPLACE AND LAUNDRY. -INSTALL STRAPS FOR OVERDRILLED TOP PLATES AT PLUMBING THROUGHOUT, 4 NAILS EACH SIDE. -COMPLETE MASTER PLUMBING VENT. -FLASH ALL PLUMBING VENTS. -SECURITY BLOCK REAR DOOR. -GARAGE PORTAL: INSTALL STRAPS PER DETAIL, SPLICED IN THE SHEATHING MUST BE WITHIN 24" OF THE MID HEIGHT OF THE PORTAL AND BLOCKED AND NAILED. -INSTALL ANCHOR BOLTS NORTH GARAGE WALL. -SOUTH EAST HIP RAFTER SPLICED, HAVE ENGINEER ADDRESS. -PLANS CALL FOR 16d NAILS AT 4" O.C. IN THE EXTERIOR SILLS. -NAIL EXTERIOR CORNER STUDS 16" O.C. -NAIL RAFTERS TO CEILING JOISTS. -TERMINATE BATH VANITY AND FIREPLACE CONDUCTORS IN BOXES. DO NOT INSULATE
---	--------	--

Electrical Service Inspection - Residential	Mike Copeland	Failed	Friday, December 30, 2016
--	---------------	--------	---------------------------

Corrective Action Required

1	Misc 1	GROUND TO COPPER WATER LINE
---	--------	-----------------------------

Gas Piping Inspection - Residential	Mike Copeland	Passed	Friday, December 30, 2016
--	---------------	--------	---------------------------

Gas Service Inspection - Residential	Mike Copeland	Passed	Friday, December 30, 2016
---	---------------	--------	---------------------------

Water Service Inspection - Residential	Mike Copeland	Passed	Friday, December 30, 2016
---	---------------	--------	---------------------------

Comments: