

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRRES20160984, Building Permit - Residential
Address: 3341 SW JESSIE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mike Copeland	Failed	Friday, December 30, 2016

Corrective Action Required

1	Misc 1	-2x10 HEADERS SUPPORTING ROOF AND CEILING EAST WALL ARE OVERSPAN AND DO NOT HAVE ENOUGH CRIPPLE STUD SUPPORT, HAVE ENGINEER ADDRESS. -SECURITY BLOCK ALL EXTERIOR DOORS. -SOLID BLOCK ALL FLOOR JOISTS OVER BEAMS IN BASEMENT. -STEEL BEAMS ARE REQUIRED TO HAVE A MINIMUM OF 3" BEARING. -FLOOR JOISTS ARE REQUIRED TO HAVE MINIMUM 1.5" BEARING. INSTALL JOIST HANGERS ON JOISTS WITH LESS THAN 1.5" BEARING. -ANANCHOR ALL COLUMNS BASEMENT. -STRAP GARAGE PORTAL. -NAIL EXTERIOR CORNER STUDS -CONNECT BATH FAN MASTER -HAVE ENGINEER ADDRESS NOTCHED FLOOR JOISTS MID SPAN FOR SHOWERS. DO NOT INSULATE
---	--------	---

Electrical Service Inspection - Residential	Mike Copeland	Failed	Friday, December 30, 2016
--	---------------	--------	---------------------------

Corrective Action Required

1	Misc 1	NO GROUNDING INSTALLED. GROUND TO UFFER AND COPPER WATER LINE.
---	--------	--

Gas Service Inspection Mike Copeland Failed
- Residential

Friday, December 30, 2016

Corrective Action Required

1 Misc 1 NOT ENOUGH TEST PRESSURE

Comments: