
PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20160041, Public Works Infrastructure Permit - Commercial
Holiday Inn Express (1201 NW Innovation Pkwy.)FDP
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
PW-Commercial Curb Inspection	Steve Robbins	Partial	Friday, December 30, 2016

Informational

- 1 Today they are forming up more curb and getting ready to pour more of the parking lot this afternoon. Steve Robbins 11/30/2016 12:32 PM

Informational

- 2 Today they are forming curbs on the west side of the building. They are getting close to having 1/2 the parking lot done now. When they pour the curbs they they pour concrete in the parking lot. Steve Robbins 11/28/2016 8:28 AM

Informational

- 3 Today they are pouring more concrete in the parking lot, they are doing the curbs and parking lot in sections. Steve Robbins 11/23/2016 11:37 AM

Informational

- 4 Today they are foming up curbs for the parking lot. Steve Robbins 11/10/2016 11:46 AM

Informational

- 5 Some of the curbs have been poured on the north side of the parking lot and today they are pouring some of the parking lot on the south side also. Steve Robbins 11/14/2016 12:05 PM

Informational

- 6 Today they are putting in concrete for the parking lot on the west side of the building. They still need to finish the curbs , but they are doing it as they go. Steve Robbins 11/21/2016 3:51 PM

Informational

- 7 Today they are pouring concrete for the parking lot. Steve Robbins 12/01/2016 12:50 PM

Informational

- 8 No work done today due to the cold and snow Steve Robbins 12/19/2016 3:56 PM

Informational

- 9 Today they are pouring more concrete 6" , the weather is much warmer today 38 and will be up for the next several days. They will be forming more curbs when they get done pouring the parkiSteve Robbins 12/21/2016 11:46 AMng lot.

Informational

- 10 They have been continuing pouring curbs and and pouring 6" of concrete for the parking lot. Everything on the parking lot is completed except for the east side and the driveway.Steve Robbins 12/30/2016 1:05 PM

Comments:
