

PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201

Inspection Summary

Permit #:PRRES20162248, Building Permit - Residential
Address: 1353 NE BRANDYWINE RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection - Residential	Khanh Nguyen	Failed	Wednesday, January 04, 2017

Corrective Action Required

1	Misc 1	-INSTALL A LISTED REBAR GROUNDING CLAMP. FYI: CANNOT HAVE COPPER CONDUCTOR IN CONTACT WITH IRON REBAR -BOND THE METAL RACEWAY BETWEEN METER AND DISCONNECT USING A BONDING BUSHING OR LOCK NUT. THE BONDING JUMPER MUST BE MIN. #4 COPPER. NEC 250.92 -INSTALL A MAIN BONDING JUMPER (MIN. #4 COPPER) CONNECTING THE GROUNDING BUS BAR TO THE GROUNDED BUS BAR WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO. NEC 250.24. FYI: YOU ONLY NEED ONE MAIN BONDING LEG, SO YOU CAN REMOVE THE EXTRA ONE AND MAKE ROOM FOR THE MAIN BONDING JUMPER.
---	--------	--

All Rough Inspection - Residential	Khanh Nguyen	Failed	Wednesday, January 04, 2017
---	--------------	--------	-----------------------------

Corrective Action Required

1	Misc 1	ELECTRICAL: -COMPLETE ALL ELECTRICAL IN BASEMENT, ALL OUTSIDE ELECTRICAL SUCH AS LIGHTS AT EXTERIOR DOORS, RECEPTACLE AT REAR AND RECEPTACLE WITHIN 25 FT OF AC UNIT, FLOOD LIGHT, ETC -BOND GAS PIPE **PER WARDFLEX INSTRUCTION: RUN A #6 COPPER BONDING JUMPER FROM THE UFER REBAR OR TAP FROM THE GROUNDING ELECTRODE CONDUCTOR AND MAKE A BONDING CONNECTION
---	--------	---

TO THE GAS PIPE NEAR THE POINT OF GAS SERVICE ENTRANCE
INTO HOUSE, EITHER INSIDE OR OUTSIDE.

Comments: