

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20162567, Building Permit - Commercial
Address: 789 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Footing Inspection - Commercial	John Borns	Passed	Wednesday, January 11, 2017

Comments: FLOOR SLAB POUR IN PROGRESS. CONCRETE CONTRACTOR WAS ADVISED TO PULL FOAM INSULATION BACK OFF PREVIOUSLY-POURED FOOTING TO ALLOW FULL CONTACT OF THICKENED EDGE TO FOOTING. ALL RE-BAR TO BE CHAIRED-UP IN ADVANCE OF SLAB POUR. 3RD PARTY INSPECTOR PRESENT TO ENSURE PROPER PLACEMENT OF POST-TENSIONING TENDONS AND FINAL PREP OF RE-BAR.