

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20151897, Building Permit - Commercial
Address: 1201 NW INNOVATION PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	John Borns	Partial	Wednesday, January 11, 2017

Partial Correction
1 Misc 1

OK TO TAPE, MUD, AND FIRE-STOP WHEN READY RATED WALLS AND CEILINGS AT: 4TH FLOOR; 116; 3RD FLOOR; **2ND FLOOR EXCLUDING LAUNDRY, ELEVATOR LOBBY/BACK OF HOUSE, AND 228 BR;**

ELEVATOR SHAFT & STAIRWELLS NOR READY ALL FLOORS

Partial Correction
2 Misc 1

RESILIENT CHANNEL PER UL U522 OK TO COVER WHEN READY AT WALLS AND CEILINGS AT: 4TH FLOOR EXCEPT AT STAIRWELLS AND ROOMS 430 AND 432;

Partial Correction
3 Misc 1

OK TO COVER WHEN READY COMPONENTS OF RATED WALL ASSEMBLY AT: OK TO TAPE, MUD, AND FIRE-STOP ONE LAYER 5/8" TYPE C GWB PRE-ROCK FOR ELECTRICAL PANELS AT SPACES 316; 216;

ENSURE MAX 1/8" MARGINS AT ELECT BOX CUT-OUTS.

Partial Correction
4 Misc 1

OK TO COVER WHEN READY COMPONENTS OF RATED CEILING ASSEMBLY AT: CORRIDORS; 4TH FLOOR; 3RD FLOOR;

Comments: