

PUBLIC WORKS ENGINEERING DIVISION

Inspection Summary

Permit #: PRPWFC20161240,
The Summit Church
Address: 3381 NW CHIPMAN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

| Inspection: | Inspector: | Outcome: | Date: |
|------------------------|-------------------|-----------------|----------------------------------|
| PW-Stabilized Subgrade | Steve Robbins | Partial | Thursday, January 12, 2017 |

Informational

1 There is nothing going on in the parking lot, they still have to put in rock and geo-grid on the west side. They are not working on the public street behind the church, we still need a proofroll for the curbs so they can go in. Steve Robbins 01/12/2017 1:18 PM

Informational

1 Today I talked with Mark and let him know that the 2 entrances on the public streets need to be asphalt with geo-grid and not concrete like the plans show. I talked to gene and kent and they agreed that it should be asphalt, only the entrance to the church should be concrete. Also let them know to use a curb machine for the curbs that are on the public street. They have a run of about 400 ft. Steve Robbins 01/11/2017 3:15 PM

Informational

2 No work on the parking lot or the street is going on today. Steve Robbins 01/09/2017 11:29 AM

Informational

3 No work was done on the subgrade today, they are waiting for warmer weather. I got a complaint on ashurst not being blocked off, the contractor put up a dirt berm in front of the road, a citizen said they were still getting in. We are now going to put up steel fence stakes in front of the street in hopes that will keep the 4-wheelers off the property and not tracking mud on the streets. Steve Robbins 01/04/2017 3:47 PM

Informational

4 Today they are still working on grading for the rock and geo-grid. Steve Robbins 12/30/2016 11:13 AM

Informational

5 Today they were working on rock and geo-grid for the west side of the parking lot. Steve

Robbins 12/27/2016 3:37 PM

Informational

6 They are still working on the rock and geo-grid for the parking lot. Steve Robbins
12/29/2016 2:03 PM

Informational

7 Yesterday and today not work was done due to the cold and snow. Steve Robbins
01/06/2017 1:52 PM

Comments:
