

**PLANNING AND CODES ADMINISTRATION DEPARTMENT
220 SE GREEN STREET
LEE'S SUMMIT, MO 64063
(816) 969-1200 FAX (816) 969-1201**

Inspection Summary

Permit #:PRCOM20161426, Building Permit - Commercial
Address: 720 NW BLUE PKWY, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	John Borns	Partial	Tuesday, January 17, 2017

Partial Correction
1 Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING
+ IN-WALL SYSTEMS AT: **EXTERIOR WALL FROM (6/D) TO (6/B)**
TO (B/2.3); (1/B) TO (1/G) TO (G/2.4);

REMINDER -- NO CEILING TILE IS TO BE PLACED PRIOR TO
ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW
WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL
OR OTHER DEVICES.

Partial Correction
2 Misc 1

OK TO COVER WHEN READY LIGHT-GAUGE STEEL WALL FRAMING
+ IN-WALL SYSTEMS AT: SALES AREA SOUTH WALL; **SPACES [105]**
- [114]; [115]; [120]-[122]; [131]; [];

REMINDER -- NO CEILING TILE IS TO BE PLACED PRIOR TO
ABOVE-CEILING INSPECTION AND APPROVAL EXCEPT THOSE FEW
WHICH MAY BE NECESSARY FOR INSTALLATION OF ELECTRICAL
OR OTHER DEVICES.

Comments: